

A9 Short Term Measures Progress Report - Autumn 2024

Introduction

In December 2022 the Scottish Government announced a £5M package of additional engineering measures to be applied to the A9 from Perth to Inverness between 2023 and 2025 and which are intended to address the perceived contributory factors to collisions in 2022.

These measures include:

- New centre and edge lines marked using high specification "Weatherline Plus"
 material that has enhanced reflectivity and acoustic properties (i.e. textured
 lines, which aim to act as a noise warning for drifting vehicles). Changes to
 existing markings to provide double white lines (prohibiting overtaking) will be
 progressed around junctions where feasible and supported by Police
 Scotland.
- Illuminated road studs to provide greater clarity of junction layout at night, along
 with new/refreshed red infill surface in hatched areas (where required) to give
 greater emphasis, at junctions not currently treated.
- Upgrade to the transition from dual to single carriageway with enhanced signs
 indicating the end of dual carriageway, red infill in hatched areas to give greater
 emphasis and illuminated road studs at the transition between the two types of
 carriageway, along with use of "Weatherline Plus" at carriageway centre and
 edge lines.
- Road signs and road markings reaffirming 'drive on the left' at one mile intervals, translating to 'one minutes' travel time at 60mph.
- Deployment of variable message signs (VMS) displaying road safety messages at eight strategic locations during holiday season.

Approach to single carriageway





Before After

Transport Scotland

Approach to dual carriageway





Before After

Junction marking improvements





Before After

Single carriageway lane delineation



Solar studs at junction



Red surface infill at dual/single carriageway transition



Short term measure update

The following table gives details of the progress made so far on each element with completion dates shown for each section. The overall programme of works is scheduled to be completed in March 2025.

		Complete	In Progress	Programmed
Single carriageway marking enhancements	8 sections	Bankfoot to Dalguise (May 23) Dalguise to Ballinluig (Oct 23) Pitlochry S to Faskally (Dec 23) Killiecrankie to Drumochter (Jun 24) Dalraddy to Slochd (Oct 22) Drumochter (N) to Crubenmore (Jul 24)	Kincraig to Aviemore Crubenmore (DC) to Kincraig	NA
Junction enhancements	15 junctions	A924 Pitlochry N (Feb 24) B8029 S Blair Atholl (Feb 24)) B8029 House of Bruar (Feb 24) B847 Calvine (May 24) A889 Dalwhinnie (May 24) B9150 Ralia (Feb 24) Clunie/Cluniemore (Dec 23) Foss Road (April 24) Crubenmore (Aug 24) Glentruim (Aug 24) Trinafour (Jun 24)	A938 Carrbridge B9152 Aviemore S (Lynwilg) A95 Aviemore N (Granish)	A86 Kingussie S & N
Dual to Single marking enhancements	12 interfaces	Bankfoot-Dunkeld (May 23) Killiecrankie S (Jan 24) Killiecrankie N (Jan 24) Drumochter N (May 24) Crubenmore S (Aug 24) Crubenmore N (Glen Trium) (Aug 24) Slochd (Aug 24)	Kincraig	Ballinluig S Pitlochry S Drumochter S Dalraddy

A9 Short Term Measures Progress Report - Autumn 2024

Transport Scotland

ace		Bankfoot-Dunkeld (May 23)	Drumochter S	Crubenmore N (Glen Truim)
Dual to Single carriageway interface traffic signs	ses		Drumochter N	Pitlochry S
Single y inter signs	12 interfaces		Killiecrankie S	Ballinluig S
to way fic	nte		Killiecrankie N	Crubenmore S
ual to agewa traffic	2 ii			Kincraig
D rria	7			Dalraddy
ca				Slochd
		Bankfoot to Dalguise	Cru Benmore DC to	Dalraddy to Slochd
Two-way offset arrow markings	sections	(May 23)	Kincraig	
		Dalguise to Ballinluig (Oct		
		23)		
		Pitlochry S to Faskally		
		(Dec 23)		
wa	7 8	Killiecrankie to		
-0/		Drumochter (Jun 24)		
		Drumochter (N) to		
		Crubenmore (Jul 24)		
Two-way warning signs	7 sections	Bankfoot to Dalguise	Pitlochry S to Faskally	Dalraddy to Slochd
		(May 23)		
		Dalguise to Ballinluig (Sep	Killiecrankie to	
		24)	Drumochter	
		Crubenmore DC to	Drumochter (N) to	
>		Kincraig (Aug 24)	Crubenmore	